

3 WEEK LOOK-AHEAD SCHEDULE

1st UNITED METHODIST CHURCH - EXTERIOR WINDOW RESTORATION



SUBCONTRACTOR - TASK	X = scheduled							D = delayed							H = holiday							W= weather						
	2/3/2025	2/4/2025	2/5/2025	2/6/2025	2/7/2025	2/8/2025	2/9/2025	2/10/2025	2/11/2025	2/12/2025	2/13/2025	2/14/2025	2/15/2025	2/16/2025	2/17/2025	2/18/2025	2/19/2025	2/20/2025	2/21/2025	2/22/2025	2/23/2025							
	M	T	W	Th	F	Sa	Su	M	T	W	Th	F	Sa	Su	M	T	W	Th	F	Sa	Su							
<b>- BRAUN &amp; BUTLER</b>																												
<b>- Heimsath Architects</b>																												
<b>- ASH MASONRY</b>																												
- Set 3 Cor #4 Stones East Elevation North Gable	*	*						*	*	*																		
- Set E&D 1 Stones East Elevation	*	*	*								*																	
- Trimming Spring Stones For Protective Glazing Frames			*																									
- Set E&D 5 East Elevation (Stone Not Delivered)				D						*	*																	
- Set 5OH Stone East Elevation																												
- Pick Up & Deliver Cor-4 Stones					*						*	*																
<b>- PYRAMID STONE</b>																												
- Produce Cor-4 Stones	*		*	*	*																							
- Delivery 6 Cor-4 Stones		D		D																								
- Produce E&D 5 Mold					*																							
- Produce E&D 5 Stone				*	*			*																				
- Delivery E&D 5 Stone		D		D					*																			
- Produce E&D 5OH Mold					*			*																				
- Produce E&D 5OH Stone											*	*																
- Delivery E&D 5OH Stone 2/11									*																			
- Produce Cor 7, 7OH Molds																												
- Produce Cor 7, 7OH Stones 2/10								*	*	*																		
- Delivery Cor 7, 7OH Stones 2/13											*																	
- Cor 2,3 Molds												*																
- Produce Cor-2,3 Stones															*	*												
- Delivery Cor 2,3 Stones																		*	*									
- Cor 1 Stone Mold																												
- Produce Cor 1 Stone																												
- Delivery Cor 1																												
<b>- RED RIVER RESTORATION</b>																												
- Remove S-207 Window For Fabricating New Sash	*																											
- Installatin N-406 Sash								*	*																			
- Fabricate New Sash S-207										*	*	*																
<b>- STANTON STUDIOS</b>																												
- West Elevation W-401,402,403,404,405 Releading 70% Complete	*	*	*	*	*			*	*	*	*	*			*	*	*	*	*									
- Five East Elevation Windows Secured At Stanton Studios	*																											
- East Elevation Windows Installation On Hold For Protective Glazing	*																											
- Install Protective Glazing Frames N-406 & Remaining South Balcony Windows					*			*	*	*	*	*			*													
- Install Glass North Windows N-403,404,406								*	*	*	*	*			*	*	*											
<b>- Presidio Metalworks</b>																												
- Handrails Stored Until Scaffolding Is Removed	*																											
<b>- CAPITAL FIRE &amp; SAFETY</b>																												
- Protective Cages Installation Wesley Hall			*																									
- Owner Walk Through & Inspection Thursday 2-13 @ Three PM											*																	
<b>- GENERAL COMMENTS</b>	1. Ash Masonry Set 2 E&D-1 Stones & Set 3 Cor 4 Stones This Week. 2. Stanton Studios Protective Glass In Place N-402 & N-405.																											