

# 3 WEEK LOOK-AHEAD SCHEDULE

## 1st UNITED METHODIST CHURCH - EXTERIOR WINDOW RESTORATION



SUBCONTRACTOR - TASK	X = scheduled		D = delayed		H = holiday		W= weather		E= ECLIPSE													
	5/6/2024	5/7/2024	5/8/2024	5/9/2024	5/10/2024	5/11/2024	5/12/2024	5/13/2024	5/14/2024	5/15/2024	5/16/2024	5/17/2024	5/18/2024	5/19/2024	5/20/2024	5/21/2024	5/22/2024	5/23/2024	5/24/2024	5/25/2024	5/26/2024	
	M	T	W	Th	F	Sa	Su	M	T	W	TH	F	Sa	Su	M	T	W	Th	F	Sa	Su	
<b>B&amp;B</b>																						
<b>ASH MASONRY</b>																						
- Complete Grout COR#17 DUTCHMAN	*	*																				
- Start Mortar POINTING @ Attic	*	*	*	*																		
-Take Delivery of Remaining (52) Dutchman,(7) E&D #2,(1) Full COR#17										*												
-Start E&D #2 Replacement										*	*				*	*	*	*				
<b>PYRAMID CAST STONE - SAN ANTONIO</b>																						
- COR#17 DUTCHMAN in Production	*	*																				
- Produce (1) FULL COR#17 replacement stone			*																			
- Produce (7) E&D#2 stones			*																			
- Delivery of Remaining (52) Dutchman,(7) E&D #2,(1) Full COR#17										*												
<b>RED RIVER CONSTRUCTION</b>																						
- Final Paint on Skylight Frame								*														
- Install Glass @ Skylight								*	*													
- Install New Wood Window Trim @ East Elev. Lower Windows & Paint								*	*	*												
<b>STANTON STUDIOS</b>																						
- Cont. assembly of first batch of stained glass after cleaning	*	*	*	*	*			*	*	*	*	*			*	*	*	*	*			
- Installation of First Sanctuary Balcony Window Assembly																*						
- Remove & Plug Next Balcony Window Assembly																*	*					
<b>EMPIRE ROOFING</b>																						
- Cont. demo & Peel-n-Stick @ Base of Dome	*	*	*	*	*			*	*	*	*	*										
- Cont. Metal / Solder @ Flat Areas at Base of Dome	*	*	*	*	*			*	*	*	*	*			*	*	*	*	*			
- PROOF OF CONCEPT Mock-up APPROVED by Architect		*																				
- Start Standing Seam Metal Panels	*	*	*	*	*			*	*	*	*	*			*	*	*	*	*			
<b>General Comments</b>	1) Skylight Glass to be installed 5-14-2024. 2) Window Trim Installation & Paint @ East Elevation Lower Windows 5-15-2024. 3) First (116) COR#17 DUTCHMAN Installation complete & grouted. Balance of Dutchman Stone Delivery on 5-15-2024 4) Standing Seam Panels being installed along with Metal Shingle for MOCKUP APPROVED by Architect 5-7-2024.																					