

WD = Weather Delay
 Active on schedule
 Inactive on schedule
 cont. =continued to next week
 (X) = Possible Scheduled Day

X= Scheduled
 D= delayed
 Holiday

Hyde Park Fieldhouse

3 Week Look Ahead	Sunday	Monday	Tuesday	Wednesday	Thursday	Friday	Saturday	Sunday	Monday	Tuesday	Wednesday	Thursday	Friday	Saturday	Sunday	Monday	Tuesday	Wednesday	Thursday	Friday
Item	11/18/2024	11/19/2024	11/20/2024	11/21/2024	11/22/2024	11/23/2024	11/24/2024	11/25/2024	11/26/2024	11/27/2024	11/28/2024	11/29/2024	11/30/2024	12/1/2024	12/2/2024	12/3/2024	12/4/2024	12/5/2024	12/6/2024	
JM Utility																				
As builds/warranty paperwork		x																		
Kinney's																				
Exterior As-buiids/O&M's		x																		
Set out tiled bathrooms									x	x	x	x	x							
Trench drain covers installed												x	x							
Champion																				
La Force																				
T/A's in remodel area bathrooms	Dec 2nd															x	x	x	x	x
FEC's all areas	Dec 2nd															x	x	x	x	x
CG's/Misc stuff																x				
Locker room work Thanksgiving									x	x	100%									
B&L																				
Grid starts			x	x	x	x				x	100%									
Wood ceiling		x	x	x	x	x														
Exposed insy in room storage		x	x	x																
GDA																				
Caulking		x	x	100%																
Duvall																				

WD = Weather Delay
 Active on schedule
 Inactive on schedule
 cont. =continued to next week
 (X) = Possible Scheduled Day

X= Scheduled
 D= delayed
 Holiday

Hyde Park Fieldhouse

3 Week Look Ahead	Sunday	Monday	Tuesday	Wednesday	Thursday	Friday	Saturday	Sunday	Monday	Tuesday	Wednesday	Thursday	Friday	Saturday	Sunday	Monday	Tuesday	Wednesday	Thursday	Friday
Item		11/18/2024	11/19/2024	11/20/2024	11/21/2024	11/22/2024	11/23/2024	11/24/2024	11/25/2024	11/26/2024	11/27/2024	11/28/2024	11/29/2024	11/30/2024	12/1/2024	12/2/2024	12/3/2024	12/4/2024	12/5/2024	12/6/2024
Aircraft																				
Last of rough in		x	x	100%																
Last of pulling wire		x	100%																	
Exterior AS-builds		x																		
Follow grid with lights				x	x	x			x	x	100%	Inspection								
F/A follows grid									x	x	100%	Inspection								
Wolff																				
Missing grilles	Late	100%																		
Leak report		x				x			x	x	100%	Inspection								
Grilles follow grid																				
Mesquite																				
Tile old area 100%		x	x	100%																
Flooring upstairs		x	x	x	x	x			100%											
JT Williams Masonry																				
Self punch		x	100%																	
Texas Roofing																				
Schedule Mft rep on site?		x																		
Test roof door written report		x																		
ModernCrete																				
Last of Epoxy																x	x	100%		
Last of sealed floors																	x	100%		
Presidio																				
All 6 items 100%	Late	x	x	x	x	100%														
RKB																				

WD = Weather Delay
 Active on schedule
 Inactive on schedule
 cont. = continued to next week
 (X) = Possible Scheduled Day

X= Scheduled
 D= delayed
 Holiday

weekend

Hyde Park Fieldhouse

3 Week Look Ahead	Sunday	Monday	Tuesday	Wednesday	Thursday	Friday	Saturday	Sunday	Monday	Tuesday	Wednesday	Thursday	Friday	Saturday	Sunday	Monday	Tuesday	Wednesday	Thursday	Friday
Item		11/18/2024	11/19/2024	11/20/2024	11/21/2024	11/22/2024	11/23/2024	11/24/2024	11/25/2024	11/26/2024	11/27/2024	11/28/2024	11/29/2024	11/30/2024	12/1/2024	12/2/2024	12/3/2024	12/4/2024	12/5/2024	12/6/2024
Red and White Greenery																				
Start week of 11th irrigation		x	x	x	x	x			100%											
Landscaping					x	x			x	x	x	x	100%							
Pre-con meeting 11:00			x																	
City inspection																			xxx	
Low Voltage LAYER 1																				
Waiting on changes approved																				
Dyezz																				