

Braun & Butler Construction

SIGMA CHI FRATERNITY DORMS

October 4, 2021

3-WEEK LOOK AHEAD

	Activity	M	T	W	TH	F		M	T	W	TH	F		M	T	W	TH	F
		10/4	10/5	10/6	10/7	10/8		10/11	10/12	10/13	10/14	10/15		10/18	10/19	10/20	10/21	10/22
1	CABINET WORK INSTALL	X	X	X	X	X		X	X	X	X	X		X	X	X	X	X
2	INSTALL ADA SUPPORTS AND REMAINING COUNTER TOP	X	X	X														
3	CLOSET SHELVING INSTALLS	X	X	X	X	X		X	X	X	X	X		X	X	X	X	X
4	INSTALL ADA COUNTER TOP FAUCETS, SHOWER TRIMS AND ADA TOILETS			X	X	X		X	X									
5	COMPLETE LVT FLOORING AT 3RD FLOOR	X	X	X	X	X		X	X	X								
6	INSTALL DOORS AND HARDWARE	X	X	X	X	X		X	X	X	X	X		X	X	X	X	X
7	POINT UP AND PUNCH TILE WORK ALL FLOORS	X	X	X	X	X												
8	ELEC LIGHT TRIMOUTS AT ALL FLOORS	X	X	X	X	X												
9	FINAL COAT OF WALL PAINT AT 1ST & 2ND FLOORS	X	X	X	X	X		X	X	X	X	X						
10	FINAL COAT OF WALL PAINT AT 4TH FLOOR													X	X	X	X	X
11	START UTILITY WORK FROM VAULT TO STREET	X	X	X	X	X		X	X	X	X	X		X	X	X		
12	COA SHUT FOR RELOCACTION OF 12" WATER LINE ON 27TH STREET.								X	X	X							
13	START DEMO OF DUCT BANK AND REINSTALLATION								X	X	X	X		X	X	X	X	X

