



Braun & Butler
CONSTRUCTION

6 Week Schedule PfISD Northwest ES Renovations

Created

19-Jun-24

Inspection

✓ = completed task

Holiday

Sub

Description

17-Jun

18-Jun

19-Jun

20-Jun

21-Jun

22-Jun

23-Jun

24-Jun

25-Jun

26-Jun

27-Jun

28-Jun

29-Jun

30-Jun

1-Jul

2-Jul

3-Jul

4-Jul

M

T

W

T

F

S

S

M

T

W

T

F

S

S

M

T

W

T

BJ Electric

✓ demo/make safe

✓ salvage restroom A light fixtures

✓ rough in restroom A

install restroom A light fixtures

✓ salvage restroom B light fixtures

✓ rough in restroom B

install restroom B light fixtures

✓ salvage restroom C light fixtures

✓ rough in restroom C

install restroom C light fixtures

Kinneys Commercial Plumbing

✓ salvage restroom A plumbing fixtures

rough in restroom A

reinstall restroom A plumbing fixtures

✓ salvage restroom B plumbing fixtures

rough in restroom B

reinstall restroom B plumbing fixtures

✓ salvage restroom C plumbing fixtures

rough in restroom C

reinstall restroom C plumbing fixtures

JLT Ginther

✓ salvage restroom A toilet partitions

restroom A toilet accessories

✓ salvage restroom B toilet partitions

restroom B toilet accessories

✓ salvage restroom c toilet partitions

restroom C toilet accessories

Capitol Sprinkler & Fire Systems

✓ make safe

restroom A fire alarm devices

restroom B fire alarm devices

restroom C fire alarm devices

Air Craft

✓ hang up existing grilles

restroom A HVAC diffusers & grilles

restroom B HVAC diffusers & grilles

restroom C HVAC diffusers & grilles

ARC Abatement		17-Jun	18-Jun	19-Jun	20-Jun	21-Jun	22-Jun	23-Jun	24-Jun	25-Jun	26-Jun	27-Jun	28-Jun	29-Jun	30-Jun	1-Jul	2-Jul	3-Jul	4-Jul
✓	demo bathroom A																		
✓	demo bathroom B																		
✓	demo bathroom C																		
✓	demo side entry flooring																		
✓	demo main entry flooring																		
GQ Tile		17-Jun	18-Jun	19-Jun	20-Jun	21-Jun	22-Jun	23-Jun	24-Jun	25-Jun	26-Jun	27-Jun	28-Jun	29-Jun	30-Jun	1-Jul	2-Jul	3-Jul	4-Jul
	tile bathroom A					X	X		X	X	X	X	X	X		X	X	X	X
	tile bathroom B								X	X	X	X	X	X		X	X	X	X
	tile bathroom C												X	X		X	X	X	X
	install flooring protection																		
Flooring Solutions		17-Jun	18-Jun	19-Jun	20-Jun	21-Jun	22-Jun	23-Jun	24-Jun	25-Jun	26-Jun	27-Jun	28-Jun	29-Jun	30-Jun	1-Jul	2-Jul	3-Jul	4-Jul
	install side entry laydown mats																		
	install new main lobby flooring								X	X	X	X	X			X	X	X	X
B&L Construction		17-Jun	18-Jun	19-Jun	20-Jun	21-Jun	22-Jun	23-Jun	24-Jun	25-Jun	26-Jun	27-Jun	28-Jun	29-Jun	30-Jun	1-Jul	2-Jul	3-Jul	4-Jul
	frame furrdowns															X			
	drywall furrdowns															X			
	install ceiling restroom A																		
	install ceiling restroom B																		
	install ceiling restroom C																		
Medel Painting		17-Jun	18-Jun	19-Jun	20-Jun	21-Jun	22-Jun	23-Jun	24-Jun	25-Jun	26-Jun	27-Jun	28-Jun	29-Jun	30-Jun	1-Jul	2-Jul	3-Jul	4-Jul
	tape & float furrdowns																X		
	first coat restroom A																		
	first coat restroom B																		
	first coat restroom C																		
	second coat restroom A																		
	second coat restroom B																		
	second coat restroom C																		
JC Commercial		17-Jun	18-Jun	19-Jun	20-Jun	21-Jun	22-Jun	23-Jun	24-Jun	25-Jun	26-Jun	27-Jun	28-Jun	29-Jun	30-Jun	1-Jul	2-Jul	3-Jul	4-Jul
	final clean restroom A																		
	final clean restroom B																		
	final clean restroom C																		
8/2 ETA	final clean restroom C																		
8/1 ETA	final clean lobby/main hallway																		

