Braun & Butler CONSTRUCTION

6 Week Schedule PfISD Murchison ES Renovations

Created

12-Jun-24

Inspection — **✓ = completed task**

Holiday

Sub	**Description**	10-Jun	11-Jun	12-Jun	13-Jun	14-Jun	15-Jun	16-Jun	17-Jun	18-Jun	19-Jun	20-Jun	21-Jun	22-Jun	23-Jun	24-Jun	25-Jun	26-Jun	27-Jun
		M	**T**	**W**	**T**	**F**	**S**	**S**	**M**	**T**	**W**	**T**	**F**	**S**	**S**	**M**	**T**	**W**	**T**
BJ Electric																			
✓ = completed task	demo/make safe																		
	Trim out Area A																X	X	
ETA 7/25	trim out Area B																		
ETA 7/24	trim out first floor corridor																		
ETA 8/1	trim out west stairs																		
	trim out 2nd floor Area C																	X	X
ETA 7/25	trim out 2nd floor Area D																		
ETA 7/24	trim out 2nd floor corridor																		
ETA 8/1	trim out east stairs																		
	trim out cafeteria															X	X		
✓ = completed task	trim out gym										X	X							
	trim out library																		
	trim out music room				X	X													
ETA 7/26	trim out main corridor																		
Capitol Sprinkler & Fire Systems		10-Jun	11-Jun	12-Jun	13-Jun	14-Jun	15-Jun	16-Jun	17-Jun	18-Jun	19-Jun	20-Jun	21-Jun	22-Jun	23-Jun	24-Jun	25-Jun	26-Jun	27-Jun
✓ = completed task	demo/make safe																		
	trim out Area A																X	X	
ETA 7/25	trim out Area B																		
ETA 7/24	trim out first floor corridor																		
ETA 8/1	trim out west stairs																		
	trim out 2nd floor Area C																	X	X
ETA 7/25	trim out 2nd floor Area D																		
ETA 7/24	trim out 2nd floor corridor																		
ETA 8/1	trim out east stairs																		
	trim out cafeteria															X	X		
	trim out gym										X	X							
	trim out library																		
	trim out music room				X	X													
ETA 7/26	trim out main corridor																		
JC Commercial		10-Jun	11-Jun	12-Jun	13-Jun	14-Jun	15-Jun	16-Jun	17-Jun	18-Jun	19-Jun	20-Jun	21-Jun	22-Jun	23-Jun	24-Jun	25-Jun	26-Jun	27-Jun
✓ = completed task	label 1st floor furniture																		
✓ = completed task	move 1st floor furniture Area A																		
	move Area A & B furniture to Area A																		X
ETA 7/29	move furniture back to Area B																		
ETA 8/1	final clean Area A & B																		
ETA 7/29	final clean 1st floor corridor																		
ETA 8/2	final clean west stairs																		
✓ = completed task	label 2nd floor furniture																		
	move Area C furniture																		
	move Area C & D furniture to Area C																		
ETA 7/29	move furniture back to Area D																		
ETA 8/1	final clean Area C & D																		
ETA 7/29	final clean 2nd floor corridor																		
ETA 8/2	final clean east stairs																		
✓ = completed task	label library furniture								X										
	move library furniture to gym									X	X	X	X						
	move furniture back to library																		
ETA 7/23	final clean cafeteria																		

	final clean gym																		
ETA 7/25	final clean library																		
✓ = completed task	move music room furniture to cafeteria																		
	move furniture back to music room											X							
	final clean music room															X			
ETA 7/31	final clean main corridor																		
ARC Abatement		10-Jun	11-Jun	12-Jun	13-Jun	14-Jun	15-Jun	16-Jun	17-Jun	18-Jun	19-Jun	20-Jun	21-Jun	22-Jun	23-Jun	24-Jun	25-Jun	26-Jun	27-Jun
✓ = completed task	demo Area A flooring	X																	
✓ = completed task	demo Area A tackboards	X																	
	demo Area B flooring																		
	demo Area B tackboards																		
✓ = completed task	demo 1st floor corridor flooring																		
✓ = completed task	demo 1st floor corridor tackboards																		
✓ = completed task	demo 1st floor corridor wainscoat	X	X																
✓ = completed task	demo west stairs flooring			X	X	X													
✓ = completed task	demo Area C flooring	X	X																
✓ = completed task	demo Area C tackboards	X	X																
	demo Area D flooring																		
	demo Area D tackboards																		
✓ = completed task	demo 2nd floor corridor flooring																		
✓ = completed task	demo 2nd floor corridor tackboards																		
✓ = completed task	demo 2nd floor corridor wainscoat	X	X																
✓ = completed task	demo east stairs flooring			X	X	X													
✓ = completed task	demo cafeteria base																		
	demo library flooring															X	X	X	X
✓ = completed task	demo music room flooring																		
✓ = completed task	demo main corridor/lobby flooring																		
✓ = completed task	demo main corridor wainscot	X	X	X															
Flooring Solutions		10-Jun	11-Jun	12-Jun	13-Jun	14-Jun	15-Jun	16-Jun	17-Jun	18-Jun	19-Jun	20-Jun	21-Jun	22-Jun	23-Jun	24-Jun	25-Jun	26-Jun	27-Jun
✓ = completed task	deliver Area A flooring																		
	install Area A flooring	X	X	X	X	X			X	X									
	deliver Area B flooring																		
	install Area B flooring																		
	deliver 1st floor corridor flooring											X							
	install 1st floor corridor flooring																		
ETA 7/26	install west stairs flooring																		
✓ = completed task	deliver Area C flooring																		
	install Area C flooring		X	X	X	X			X	X	X								
	deliver Area D flooring																		
	install Area D flooring																		
	deliver 2nd floor corridor flooring											X							
	install 2nd floor corridor flooring																		
ETA 7/26	install east stairs flooring																		
	deliver gym bench flooring										X								
	install gym bench covering																X	X	X
	deliver library flooring																		
	install library flooring																		
	deliver music room flooring																		
	install music room flooring								X	X	X	X	X						
	deliver main corridor/lobby flooring																	X	
	install main corrdior/lobby flooring																		
Medel		10-Jun	11-Jun	12-Jun	13-Jun	14-Jun	15-Jun	16-Jun	17-Jun	18-Jun	19-Jun	20-Jun	21-Jun	22-Jun	23-Jun	24-Jun	25-Jun	26-Jun	27-Jun
	paint Area A									X	X	X	X			X			
	paint Area B																		
	tape and float 1st floor corridor					X			X	X	X								
	paint 1st floor corridor																		
	tape & float west stairs											X	X			X			
	paint west stairs																		
	paint Area C										X	X	X			X	X		
	paint Area D																		

	tape and float 2nd floor corridor					X			X	X	X								
	paint 2nd floor corridor																		
	tape & float east stairs											X	X			X			
	paint east stairs																		
✓ = completed task	paint cafeteria ceiling																		
	paint cafeteria walls									X	X	X	X						
✓ = completed task	paint gym ceiling	X																	
✓ = completed task	paint gym walls		X	X	X	X			X										
	paint library																		
	paint music room																		
	tape and float main corridor									X	X	X	X						
	paint wall graphics main corridor																		
	paint main corridor/lobby																		
B&L		10-Jun	11-Jun	12-Jun	13-Jun	14-Jun	15-Jun	16-Jun	17-Jun	18-Jun	19-Jun	20-Jun	21-Jun	22-Jun	23-Jun	24-Jun	25-Jun	26-Jun	27-Jun
	install Area A markerboards															X	X	X	
ETA 7/24	install Area B markerboards																		
	gyp board 1st floor corridor		X	X	X	X													
ETA 7/23	st floor corridor tackboards/coat hooks																		
	gyp board west stairs								X	X	X								
	install Area C markerboards																X	X	X
ETA 7/24	install Area D markerboards																		
	gyp board 2nd floor corridor		X	X	X														
ETA 7/23	nd floor corridor tackboards/coat hooks																		
	gyp board east stairs								X	X	X								
	install gym acoustical panels										X	X	X			X			
	install music room acoustical panels	X	X																
	gyp board main corridor			X	X	X			X	X									
ETA 7/26	install main corridor tackboards																		
Capitol Blind & Drapery		10-Jun	11-Jun	12-Jun	13-Jun	14-Jun	15-Jun	16-Jun	17-Jun	18-Jun	19-Jun	20-Jun	21-Jun	22-Jun	23-Jun	24-Jun	25-Jun	26-Jun	27-Jun
ETA 7/25	install 1st floor horizontal blinds																		
ETA 7/25	install 2nd floor horizontal blinds																		
	install cafeteria horizontal blinds															X	X		
	install library horizontal blinds																		
Building Image Group		10-Jun	11-Jun	12-Jun	13-Jun	14-Jun	15-Jun	16-Jun	17-Jun	18-Jun	19-Jun	20-Jun	21-Jun	22-Jun	23-Jun	24-Jun	25-Jun	26-Jun	27-Jun
ETA 7/24	install 1st floor room signage																		
ETA 7/24	install 2nd floor room signage																		
ETA 7/26	stall main corridor/lobby room signage																		
Game Court Services		10-Jun	11-Jun	12-Jun	13-Jun	14-Jun	15-Jun	16-Jun	17-Jun	18-Jun	19-Jun	20-Jun	21-Jun	22-Jun	23-Jun	24-Jun	25-Jun	26-Jun	27-Jun
	install gym wall padding																		
Presidio		10-Jun	11-Jun	12-Jun	13-Jun	14-Jun	15-Jun	16-Jun	17-Jun	18-Jun	19-Jun	20-Jun	21-Jun	22-Jun	23-Jun	24-Jun	25-Jun	26-Jun	27-Jun
	fabricate stainless steel handrail	X	X	X	X	X			X	X	X	X	X			X	X	X	X
ETA 7/24	install west stairs handrails																		
ETA 7/24	install east stairs handrails																		
ETA 7/26	install main corridor handrails																		
Primo		27-May	28-May	29-May	30-May	31-May	1-Jun	2-Jun	3-Jun	4-Jun	5-Jun	6-Jun	7-Jun	8-Jun	9-Jun	10-Jun	11-Jun	12-Jun	13-Jun
	install main corridor wood cap															X	X	X	X

28-Jun	29-Jun	30-Jun	1-Jul	2-Jul	3-Jul	4-Jul	5-Jul	6-Jul	7-Jul	8-Jul	9-Jul	10-Jul	11-Jul	12-Jul	13-Jul	14-Jul	15-Jul	16-Jul	17-Jul	18-Jul	19-Jul	20-Jul	21-Jul
F	S	S	M	T	W	T	F	S	S	M	T	W	T	F	S	S	M	T	W	T	F	S	S
																	X	X					
28-Jun	29-Jun	30-Jun	1-Jul	2-Jul	3-Jul	4-Jul	5-Jul	6-Jul	7-Jul	8-Jul	9-Jul	10-Jul	11-Jul	12-Jul	13-Jul	14-Jul	15-Jul	16-Jul	17-Jul	18-Jul	19-Jul	20-Jul	21-Jul
																	X	X					
28-Jun	29-Jun	30-Jun	1-Jul	2-Jul	3-Jul	4-Jul	5-Jul	6-Jul	7-Jul	8-Jul	9-Jul	10-Jul	11-Jul	12-Jul	13-Jul	14-Jul	15-Jul	16-Jul	17-Jul	18-Jul	19-Jul	20-Jul	21-Jul
X			X	X																			
X			X	X	X																		
																			X	X	X	X	

					X																		
28-Jun	29-Jun	30-Jun	1-Jul	2-Jul	3-Jul	4-Jul	5-Jul	6-Jul	7-Jul	8-Jul	9-Jul	10-Jul	11-Jul	12-Jul	13-Jul	14-Jul	15-Jul	16-Jul	17-Jul	18-Jul	19-Jul	20-Jul	21-Jul
				X	X	X	X																
				X	X	X	X																
					X	X	X																
					X	X	X																
28-Jun	29-Jun	30-Jun	1-Jul	2-Jul	3-Jul	4-Jul	5-Jul	6-Jul	7-Jul	8-Jul	9-Jul	10-Jul	11-Jul	12-Jul	13-Jul	14-Jul	15-Jul	16-Jul	17-Jul	18-Jul	19-Jul	20-Jul	21-Jul
					X																		
												X	X	X			X	X	X	X			
												X	X	X			X	X	X	X			
					X																		
												X	X	X			X	X	X	X			
												X	X	X			X	X	X	X			
X																							
X																							
										X	X	X	X	X									
																	X	X	X	X	X		
28-Jun	29-Jun	30-Jun	1-Jul	2-Jul	3-Jul	4-Jul	5-Jul	6-Jul	7-Jul	8-Jul	9-Jul	10-Jul	11-Jul	12-Jul	13-Jul	14-Jul	15-Jul	16-Jul	17-Jul	18-Jul	19-Jul	20-Jul	21-Jul
																				X	X		
																				X	X		
																				X	X		
																				X	X		

																				X	X		
																				X	X		
X			X	X	X	X																	
					X	X																	
X			X	X	X	X																	
28-Jun	29-Jun	30-Jun	1-Jul	2-Jul	3-Jul	4-Jul	5-Jul	6-Jul	7-Jul	8-Jul	9-Jul	10-Jul	11-Jul	12-Jul	13-Jul	14-Jul	15-Jul	16-Jul	17-Jul	18-Jul	19-Jul	20-Jul	21-Jul
28-Jun	29-Jun	30-Jun	1-Jul	2-Jul	3-Jul	4-Jul	5-Jul	6-Jul	7-Jul	8-Jul	9-Jul	10-Jul	11-Jul	12-Jul	13-Jul	14-Jul	15-Jul	16-Jul	17-Jul	18-Jul	19-Jul	20-Jul	21-Jul
																	X						
28-Jun	29-Jun	30-Jun	1-Jul	2-Jul	3-Jul	4-Jul	5-Jul	6-Jul	7-Jul	8-Jul	9-Jul	10-Jul	11-Jul	12-Jul	13-Jul	14-Jul	15-Jul	16-Jul	17-Jul	18-Jul	19-Jul	20-Jul	21-Jul
28-Jun	29-Jun	30-Jun	1-Jul	2-Jul	3-Jul	4-Jul	5-Jul	6-Jul	7-Jul	8-Jul	9-Jul	10-Jul	11-Jul	12-Jul	13-Jul	14-Jul	15-Jul	16-Jul	17-Jul	18-Jul	19-Jul	20-Jul	21-Jul
										X	X												
28-Jun	29-Jun	30-Jun	1-Jul	2-Jul	3-Jul	4-Jul	5-Jul	6-Jul	7-Jul	8-Jul	9-Jul	10-Jul	11-Jul	12-Jul	13-Jul	14-Jul	15-Jul	16-Jul	17-Jul	18-Jul	19-Jul	20-Jul	21-Jul
X			X																				
14-Jun	15-Jun	16-Jun	17-Jun	18-Jun	19-Jun	20-Jun	21-Jun	22-Jun	23-Jun	24-Jun	25-Jun	26-Jun	27-Jun	28-Jun	29-Jun	30-Jun	1-Jul	2-Jul	3-Jul	4-Jul	5-Jul	6-Jul	7-Jul
X																							