3 WEEK LOOK-AHEAD SCHEDULE

X = scheduled D = delayed H = holiday W= weather E= ECLIPSE

SUBCONTRACTOR - TASK	11/4/2024 M	11/5/2024 T	11/6/2024 W	11/7/2024 Th	11/8/2024 F	11/9/2024 Sa	11/10/2024 Su	11/11/2024 M	11/12/2024 T	11/13/2024 W	11/14/2024 TH	11/15/2024 F	######## Sa	11/17/2024 Su	11/18/2024 M	11/19/2024 T	11/20/2024 W	11/21/2024 Th	11/22/2024 F	11/23/2024 Sa	11/24/2024 Su
- BRAUN & BUTLER																					
- Paint Window Hinges For Installation								*													
- ASH MASONRY																					
- Attach Egg & Dart With Retrofit Ties	*																				
- Cornice Stone #4 Installation East Elevation															*	*	*	*	*		
- Stone Removal West Elevation	*	*	*	*	*			*													
-																					
- PYRAMID STONE																					
- New Mold For Cor 4 Stones For North Gable	*	*																			
- Delivery Of New Cor 4 Stone(New Form)								*													
- Approval For New Cor #4 Stone					*			*													
- Production Of Cor-4 Stones For East Elevation South Gable								*	*	*	*	*									
- Delivery Of Cor #4 Stones For East Elevation												*			*						
- Production of Stones E&D-1, E&D-1A, E&D-1B, Cor-4A,																					
- Production Of Stones E&D-5OH, Cor-7OH																					
- Production of Cor-1, Cor-2, Cor-3																					
- RED RIVER RESTORATION																					
- Clean Window Cranks W-401,402,403,404,405	*	*	*	*	*																
- Repair/Fabricate Trim W-401,402,403,404,405								*	*	*	*	*			*	*	*	*	*		
- New Trim Installation S-402,S-403,S-404,S-405,S-406	*	*	*																		
- Seal & First Coat N-402,N-403		*	*																		
- Seal & Paint First Coat; Jambs, New Trim S-402,S-403,S404,S-405		*	*					*	*	*											
- Finish Coat S-402,403,404,405,406 N-402,403			*					*													
- Punch Walk 9:00am N-402,N-403									*												
- STANTON STUDIOS			`																		
- Assemble North Sanctuary Windows N-404,N-405,N-406	*	*	*	*	*			*	*	*											
- Install Hinges Balcony Windows; N-404,N-405,N-406											*										
- Install N-404,N-405,N-406											*										
- Three Windows East Elevation 90% Complete	*	*	*	*	*																
- East Elevation Windows Secured At Stanton Studios	*																				
- Protective Glazing Frame-Insure Correct Size/Installation											*										
- Protective Glazing Frames In Production												*			*	*	*	*	*		
- Install Protective Glazing South & North Balcony Windows																					
- ARC Abatement																					
- Abate Five Windows At Stanton Studios W-401,W-402,W-403,W-404,W-405					*																
- EMPIRE ROOFING																					

- Repair Punch Items					*			*													
- Presidio Metalworks																					
- Handrails Stored Until Scaffolding Is Removed	*							*							*						
- CAPITAL FIRE & SAFETY																					
- Install Remaining Devices & Trim				*	*			*													
- Install Beam Detectors					*																
- Punch Walk With Architect									*												
- Barnish Painting																					
- Repair & Paint As Needed									*	*	*										
-																					
- GENERAL COMMENTS	1. Ash Masonry Removed Stones West Elevation North Gable. 2, Stanton Studios Readies N-404,N-405,N-406, Installation 11-14.																				