3 WEEK LOOK-AHEAD SCHEDULE

CTC Small Capital Projects

X = scheduled D = delayed H = holiday

SUBCONTRACTOR	TASK	6/10/2024	6/11/2024	6/12/2024	6/13/2024	6/14/2024	6/15/2024	6/16/2024	6/17/2024	6/18/2024	6/19/2024	6/20/2024	6/21/2024	6/22/2024	6/23/2024	6/24/2024	6/25/2024	6/26/2024	6/27/2024	6/28/2024	6/29/2024	6/30/2024
		M	T	W	Th	F	Sa	Su	M	T	W	TH	F	Sa	Su	M	T	W	Th	F	Sa	Su
	Nursing Bldg 557 (END DATE 5-17-24)																					
ARC	Construction barrier (Cover	C																				
ARC	Demo Carpet and Walls (door openings)	C																				
GPRS	Floor Scanning	C																				
ARC	Demo millwork and markerboards	C																				
Texas CC	Concrete Layout & Demo	C																				
Texas/Kinneys	Gas Piping and rough work																					
Kinney's	Plumbing Underground rough	C																				
Allsup Electric	Data Underground Rougn	C																				
RK Bass	Electrical Underground rough	C																				
Wolff	Concrete pourback	C																				
B&L	Wall Framing	C																				
B&L	Demo Ceiling Tile and grid for New HVAC																					
Kinney's	Plumbing wall rough	C																				
RK Bass	Electrical wall rough	C																				
Allsup Electric	Data wall and above ceiling	C																				
Air Craft	Install new ductwork for vent fans	x	x	x	x																	
Air Craft	Install vent fans		x	x	x	x			x	x	x	x	x									
TX Roofing	Install rooftop curbs			x	x	x			x	x	x	x	x									
Kinney's	Install DI system	x	x	x	x	x			x	x	x	x	x									
B&L	Install hallway door frame and door																					
Medel	Tape/ Float	C																				
Medel	Paint 1st coat	C																				
Mequite	Prep Floors	C																				
Mesquite	Install Flooring	C																				
One Point	Install Millwork (waiting on date)																					
Kinney's	Plumbing Fixtures (waiting on date																					
F/E/D	Install Devices																					
Medel	Final Paint	C																				
?	Final Clean																					
	Protective Services Bldg 541 (Start Date July 8th)																					
B&B	Site Staging																					
ARC	Dust Protection																					
ARC	Tile Demo (small section for scanning)																					
GPRS	Floor Scanning																					
ARC	Construction barrier																					
Texas CC	Concrete demo for new structural footing																					
Wolff/CMP	Install Metal Footer and Pourback																					
P/E/D/F	Make safe																					
CMP	Structural Steel install																					
B&L	Wall Framing																					
ARC/B&L?	Construction barrier #2																					
B&L	Wall Framing																					
RK Bass	Electrical Rough																					
Allsup	Data rough																					
B&L	Install door Frames																					
Medel	Tape/ Float																					
Medel	Paint																					
Mesquite	Prep Floors																					
Mesquite	Install Flooring																					
One Point	Install Millwork																					
Kinney's	Plumbing Fixtures																					
P/E/D	Devices/Trim out																					
Medel	Final Paint																					
?	Final Clean																					
	Protective Services Annex Bldg. 541 (END DATE: 5-17-24))																					
	CTC Move Out	c																				
B&B	Site staging	c																				
RkB & Allsup	Make safe	c																				
CMP	Install Structural Steel for new fans	c																				
	Weld inspections	x	x	x																		
RK Bass	Install New Electrical Panel			x	x	x																
B&L	Install insulation	c																				
B&L	Plywood Paneling	c																				
RK Bass	Install New Big Ass Fans																					
?	Final Clean																					
	Science Bldg. 257 (End Date: 8-5-2024)																					
	CTC Move Out																					
	Site staging								x	x												
	Construction barrier										x	x	x									
ARC	Demo															x	x	x	x	x		
P/E/D/F	Make safe																					
Air Craft	Relocate vent hoods to Nursing																					
Texas CC	Coring for new plumbing																					
Kinney's	Plumbing Underground rough																					
Allsup	Data Underground Rougn																					
RK Bass	Electrical Underground rough																					
Wolff	Concrete pourback																					
ARC	Demo Ceiling Tile and grid for New HVAC																					
Kinney's	Plumbing wall rough																					
RK Bass	Electrical Wall and above Ceiling																					
Allsup	Data Rough																					
Air Craft	Mechanical Above Ceiling Rough																					
B&L	Wall Framing																					
B&I	Install door Frames																					
Medel	Tape/ Float																					
Medel	Paint																					
Mesquite	Prep Floors																					
Mesquite	Install Flooring																					
One Point	Install Millwork																					
Kinney's	Plumbing Fixtures																					
P/E/D/F	Devices/Trim out																					
Medel	Final Paint																					
?	Final Clean																					