3 WEEK LOOK-AHEAD SCHEDULE

St. Louis 3 Week Schedule

X = scheduled RD+Rain Delay D = delayed H = holiday

											H								H				
		12/16/2024	12/17/2024	12/18/2024	12/19/2024	12/20/2024	12/21/2024	12/22/2024	12/23/2024	12/24/2024	12/25/2024	12/26/2024	12/27/2024	12/28/2024	12/29/2024	12/30/2024	12/31/2024	1/1/2025	1/2/2025	1/3/2025	1/4/2025	1/5/2025
SUBCONTRACTOR	TASK	M	T	W	Th	F	Sa	Su	M	T	W	TH	F	Sa	Su	M	T	W	Th	F	Sa	Su
	Site Work																					
Red and White	Install Mulch	C																				
All Subs	Precon Meeting Site Subs																					
Kinney's Plumbing	Set temp water meter	C																				
JR Schneider	Site Demo	C																				
JR Schneider	Building pad subgrade prep	C																				
JM Utilities	Fire Line	x	x	x	x	x			x	x		x	x			x	x					
Kinney's Plumbing	Waste Water Line											x	x			x	x		x	x		
Kinney's Plumbing	Water line											x	x			x	x		x	x		
JR Schneider	Pond	x	x	x	x	x																
JM Utilities	Storm Water															x	x		x	x		
JM Utilities	Road/Drive Patch																					
Red and White	Revegitate Pond/Landscaping																					
	Remobilization for Flatwork																					
	Retaining walls/flatwork																					
	Curbs and gutters																					
	Wood Decking																					
	Fencing / Exterior Accessories																					
	Landscaping / Reveg																					
	Striping																					
	Building																					
	NTP	C																				
	Make Safe																					
	UG Utilities at Building Pad	x	x	x	x	x			x	x		x	x			x	x					
	Eagle Eye set building corners and gridlines	C																				
	Slab On Grade Grade Beams	x	x	x	x	x			x	x												
	Termite treatment																		x	x		
	Vapor barrier and rebar																					
	Pour Concrete Foundation																					
	Wall Layout																					
	Cure Time																					
	Wood Framing																					
	Structural Steel																					
	Joist and Decking																					
	Exterior Wall Sheething																					
	Exterior Wall Insulation																					
	Exterior Storefront Windows																					
	Roofing Tie Into Existing																					
	Roofing Tie Into Existing																					
	Demo of South Wall / Shoring																					
	Exterior Masonry																					
	Demo Existing Interior																					
	MEP Rough																					
	Fire Sprinkler Rough In																					

	Sheetrock																					
	Tape, Float, Texture and First Coat Paint																					